

2017 FWISD Capital Improvement Program
Presented By: PROCEDEO
October 19th, 2020




AGENDA



- 2017 Bond Timeline
- Scheduling/Phasing
- Financial Update
- Procurement Schedule
- HUB Update
- Construction Update


2017 BOND TIMELINE





SCHEDULE/PHASING PLAN






FINANCIAL UPDATE



Job Description	Paid	Encumbered	Available
Amon Carter Riverside	14,431,656	35,687,525	4,388,786
Arlington Heights	15,544,370	32,335,335	6,937,210
South Hills	4,272,381	45,482,027	4,995,136
Diamond Hill Jarvis	9,884,392	19,276,680	1,700,003
Dunbar, Paul Laurence	13,398,885	19,537,544	2,299,308
Eastern Hills	21,877,025	24,207,812	6,456,387
North Side	20,780,423	14,217,579	1,734,105
Polytechnic	5,677,617	42,760,553	4,581,071
Paschal, R.L.	9,761,990	30,274,473	4,873,241
Trimble Technical	3,862,531	33,975,810	6,733,420
Southwest	23,274,268	19,222,923	2,390,187
Western Hills	16,518,657	16,731,785	1,199,897
Wyatt, O.D.	14,176,062	29,759,506	3,669,182
Benbrook MSHS	14,483,816	14,064,849	1,865,407
Young Men's Leadership Academy	2,552,412	32,248,930	4,639,556
Tanglewood	413,474	4,605,627	1,208,167
Waverly Park	2,259,029	802	90,404
Overton Park	24,177,172	5,556,829	1,876,874
Owner's Rep Mobilization	318,530	-	-
Texas Biomedical Sciences	2,294,994	969,097	735,909
World Language Institute	730,943	20,875	248,182
Administration	28,943,753	891,969	15,649,659
TOTALS	249,634,379	421,828,529	78,272,092




PROCUREMENT SCHEDULE



Procurement for 2017 Bond Program Complete

HUB PROGRAM REPORT





COMMITTED 40.49%

HUB contracts to date

\$258,398,732.77

All numbers are as of 09/30/20

2020 HUB BREAKDOWN REPORT



	JAN 2020	JUN 2020	SEP 2020
African American Female	\$1,213,690.27	\$1,216,750.27	\$4,765,668.35
African American Male	\$18,488,666.68	\$33,368,421.86	\$46,676,314.38
Asian Female	\$3,278,508.52	\$11,626,517.02	\$11,632,689.08
Asian Male	\$2,140,436.08	\$5,593,028.63	\$4,952,217.99
Latina Female	\$1,821,350.00	\$9,709,399.95	\$12,212,850.03
Latino Male	\$26,800,134.18	\$61,097,884.41	\$69,296,333.66
Native American Female	\$0	\$0	\$1,817,733.00
Native American Male	\$7,046,159.62	\$15,353,644.92	\$16,020,093.64
White Female	\$39,911,427.54	\$73,760,853.97	\$90,804,742.65
White Male	\$212,540.00	\$220,090.00	\$220,090.00
NON-HUB	\$135,012,842.42	\$304,849,933.10	\$379,810,277.05

HUB OUTREACH













- July 22nd, 2020- Fort Worth Hispanic Chamber of Commerce (FWHCC) Virtual BUILD FW
- July 23rd, 2020 Arlington Black Chamber of Commerce (ABCC) July General Meeting
- August 7th, 2020 Volunteer for the FWHCC Clay Shoot
- September 22nd, 2020 Fort Worth Metropolitan Black Chamber of Commerce (FWMBCC) The State of Your Business Webinar- NCTRCA
- September 28th, 2020 ABCC HUB Training

CONSTRUCTION UPDATE



CONSTRUCTION UPDATE




Construction % Complete

Amon Carter-Riverside Add & Reno	50%	Overton Park Elementary	
Arlington Heights Add & Reno	36%	100%	
Arlington Heights Athletics	100%	Paschal Renovation	17%
Benbrook MS HS Add & Reno	58%	Polytechnic Add & Reno	24%
Diamond Hill-Jarvis Add & Reno	64%	South Hills Add & Reno	19%
Dunbar Renovation	33%	South Hills Athletics	5%
Eastern Hills Add & Reno		Southwest Add & Reno	60%
45%		Tanglewood Renovation	35%
North Side Add & Reno	58%	Trimble Tech Renovation	
North Side Mariachi	100%	19%	
OD Wyatt Add & Reno	32%	Western Hills Add & Reno	
		48%	
		YMLA Add & Reno	5%
\circ		C:±:=	10

Amon Carter-Riverside Add & Reno 50%





Arlington Heights Add & Reno 36%







*

Arlington Heights Athletics









Benbrook Add & Reno





58%



Diamond Hill-Jarvis Add & Reno









Dunbar Renovation 33%





 \bigstar

Eastern Hills Add & Reno 45%











North Side Mariachi 100%







OD Wyatt Add & Reno









*

Overton Park Elementary 100%






Paschal Renovation 17%







Polytechnic Add & Reno 24%





South Hills Add & Reno





19%



Southwest Add & Reno






60%



Tanglewood Renovation 35%





Trimble Tech Renovation 19%





Western Hills Add & Reno 48%







YMLA Add & Reno 5%

