

# 2017 Citizens' Oversight Committee Meeting Minutes

Date: March 19, 2018 Location: FWISD Board Complex

Conference Room

Prepared by: Ana Perez Project Name: 2017 FWISD Capital

Improvement Program

Purpose: 2017 Capital Improvement Program Meeting Start: 6:00 P.M.

Citizens' Oversight Committee – Quarterly

Update

Meeting End: 7:22 P.M.

Attendees: COC MEMBERS

Benda, Robert (Bob) - Chair Aery, Danielle Cardenas, Josue Burris, Vicki Gentry, Emily Cofer, Randall Harvey, Stephanie George, Debra Hyry, Molly Giron, William Johnson, Paul Griffith, Gary Miles, Jr, Roderick Perez, Ana Phillips, Quinton Schiro, Elsie

Saucedo, Lisa Silverberg, Kal Suarez, Mary Alice West Strawser, Laura Bert Williams – Vice-Chair

Willis, Libby

PROCEDEO
Aanenson, Gary
Brock, Barry
Grenier, Tara
Johnson, Brian

Scribner, Kent

**FWISD** 

**ABSENT** 

Poole, Steven
Price, Scott
Spangler, Anthony

**BOARD MEMBERS** Moss, Christene Robbins, Norman



The following items were discussed:

#### 1. CALL TO ORDER

Vicki Burris, Chief Officer of Capital Improvement Program called the meeting to order at 6:00 p.m.

Dr. Kent P. Scribner introduced the 2017 Citizens' Oversight Committee (COC) members and gave a brief description of the duties of a COC member. Recap of the 2017 bond election.

The following individuals will be serving the COC for the 2017 Capital Improvement Program (CIP). Emily Gentry, Mary Alice Suarez, Lisa Saucedo, Libby Willis, Bob Benda, Paul Johnson, Laura West Strawser, Molly Hyry, Stephanie Harvey, Quinton Phillips, Roderick Miles, Bert Williams, Kal Silverberg, Josue Cardenas (Absent: Anthony Spangler, Scott Price, Steven Poole)

#### 2. DISCUSSION OF COMMITTEE APPOINTEE AND MEMBER TERMS

### **Selection of Officers**

Vicki Burris, Chief Officer of Capital Improvement Program began the discussion of the COC officers for the 2017 COC. Molly Hyry recommends Bob Benda as Chair and Bert Williams as Vice-Chair. Roderick Miles seconds Molly's recommendations. Bob Benda accepts the position as Chair and Bert Williams accepts as Vice-Chair for this term.

### **Member Terms**

Discussion of the different length of terms such as two-year vs three-year terms and the option to opt-out if unable to complete the entire term. Details of member terms will be included in the final 2017 COC Guidelines.

The COC established a sub-committee to decide on specific details for the Guiding Principles, they will decide what is best for this committee regarding the length of member terms. The following members have volunteered to serve in the sub-committee: Bob Benda, Bert Williams, Libby Willis, Molly Hyry, Roderick Miles, Kal Silverberg, Lisa Saucedo.

The attendance of the COC members will be enforced and will use the protocol as stated in the 2017 COC Guidelines.



#### 3. 2017 CAPITAL IMPROVEMENT PROGRAM UPDATES

Barry Brock, Program Director with PROCEDEO, presented an overall update thus far of the 2017 CIP. See attached presentation for detailed information. Below are highlights of the presentation.

### Mobilization

PROCEDEO is gearing up to staff up on their team to serve this bond program.

### <u>Design</u>

Selection of Architects has been announced. There are fourteen major projects, thirty architects were interested. Architects were selected based on prior performance, ability to perform on the type of projects that we currently have. Local architects were a priority.

The 2017 CIP has adopted the 2017 AIA Agreement to begin contracts.

### Construction

The General Contractors AIA Agreement is being revised.

PROCEDEO has established some outreach with contractors to begin a relationship to gain interest in the upcoming projects.

The goal for the District is 25% which PROCEDEO has exceeded that goal up to date. Working with all local groups to get them to engage in our projects. Robbie Thompson is the HUB Director that has been involved in this process.

### **Budget and Accounting**

Elsie Schiro, Chief Financial Officer discuss how the budget was composed and the selling of the bonds.

It was proposed to the voters that their taxes would not increase with this bond. In order to not have an increase in tax rate, initial projections showed that \$125M in bonds will need to be sold per year for six years. Stability in interest rates continues, due to taxable property values increasing this weighs a great deal on what the tax rate is. The District will be selling \$185M in bonds in April which will allow the CIP to escalate the program from six to five years, possibly a four-year program depending on bonds sold.

- Next meeting we will have budgets by location, financials on projects and overall authorizations of the \$749,735M bond
- 75% Hard costs (Construction costs)
- 25% soft costs (Performance ex. Architectural fees, material testing, surveys...)



### Program Scope

Tara Grenier, Design Manager with PROCEDEO, discussed the program scope and information of the bond planning with Engaged to Learn and PBK Architects.

Engaged to Learn and PBK completed an assessment to identify the needs of each campus which aligns with the planning of the program scope which include renovations, additions, existing systems, finish upgrades.

The pre-planning of the bond does not take any of the 2017 CIP funds. In the past the District used to finance short-term assets (transportation, uniforms, band instruments, technology) however, that would increase the tax rate. The TRE (Penny Swap) buys short-term assets, giving the ability to sell more bonds and not raise tax rates.

### Quick Start Projects (QSP)

- QSP \$304,358,031
- Renovation/Additions
- Two new schools
  - o New Elementary School
  - o Young Men's Leadership Academy
- 16 General Contractors interested in bidding new projects
- QSP were chosen by their size, smaller projects

#### Communications

PROCEDEO is working towards a transparent process in this bond program. They have a technology team that has been working with Communications to develop a new CIP website to integrate with the FWISD website. This website will be updated on a monthly basis. See presentation attached (pages 7-10) to view a mockup of the website.

The page will include the following data:

- Monthly Updates
- Location of project sites
- Events
- Expenditures
- Schedule
- Gallery
- Project status
- Recent and current projects
- Aerials/Renderings

### Program Schedule – Phase 1

See presentation attached (page 11) to view a mockup of the program schedule. A detailed schedule will be created once dates and projects are established.



### 4. GENERAL DISCUSSION / ANNOUNCEMENTS

### 5. FUTURE MEETING CONFIRMATION

The next meeting will be held on May 21, 2018.

Proposed Calendar Meeting Dates Monday, August 27, 2018 Monday, November 26, 2018

COC members have suggested possibly meeting at different campuses, specifically High Schools, for upcoming COC meetings or separate tours with COC members.

Date 5/21/30/8

Meetings are audio recorded and will be available in the Board Conference Room.

#### ADJOURNMENT

The meeting adjourned at 7:22 p.m.

Approval

Robert Benda, Chairman

Cc: All attendees

PROCEDEO Document Control

# Citizens' Oversight Committee Meeting

**2017 FWISD Capital Improvement Program** 

**Presented By: PROCEDEO** 

March 19, 2018



# **Capital Improvement Program Overview**





- Program Accomplishments to Date
- Budget & Accounting
- Program Scope
- Bidding Status
- Quick Start Projects
- Communication Tools
- Program Schedule

# **Program Accomplishments to Date**



### **MOBILIZATION**

- Office space
- Technology FWISD
- Technology Procedeo
- Telephones
- Staffing
- Collaborative orientation
- · Current document review
- Current process and procedures review
- New format for 2017 agreement
  - Architect
  - General Contractor
- Consultant and vendor procurement
- Architect review and assignment
- Phasing
- Budget
- Scope identification from PBK document
- Advertisement for services

## DESIGN

- Contracts
- Document review
- Assignment
- Orientation process
- 21<sup>st</sup> Century classroom design definition
- Spatial definition and program
- Education Specifications
- Technical Design Guidelines
- Site selection and procurement
- Design Manual
- Surveys
- Facility Condition Assessment
- Systems assessment
- Technology
- Safety and Security
- FF&E

### CONSTRUCTION

- PM staffing & orientation
- Process and procedure review/improvement
- Site visits
- Quick start mobilization
- Document review/process
- Contract
  - Review/Modify/Compare
  - Workshop
  - Contractor outreach
- Scoring criteria
- HUB
- Audit preparation
- Association outreach
- Construction manual
- Orientation
- Forms & process
- City orientation and coordination

### COMMUNICATIONS

- Web Development
- Outreach
- Board Presentation
- Facilities Presentation
- Student Engagement
- Content Gathering

# **Budget & Accounting**




- Budget for the Program was established by the BOE at \$749,735,000.00
- Funds were distributed by project in accordance with the published data
- Each project was divided into specific line codes for distribution of funds for expended amounts
  - Hard Costs
  - Soft Costs
- Construction dollars available to each project is approximately 75% of the total budget

| Fort Worth ISD 2017 Bond                        |           |            | 1                |                               |
|---|-----------|------------|------------------|-------------------------------|
| CIP Cost Breakdown                              |           |            | -                |                               |
|   |           | -          |                  |                               |
| SAMPLE HIGH SCHOOL RENOVATION                   | XXX       |            |                  |                               |
|   | Object -  | New        | Formula          | Original Budget               |
| Description                                     | Code      | Sub-Object | or Established   | Amount                        |
| Escalated CCL - Construction Estimate w/GC OH&P | 6629      | B39        |                  | \$ 24,500,000.0               |
| Project Contingency                             | 6629      | 840        | .05*B            | \$ 1,225,000.0                |
| Project Construction Budget (PCB)               | ********* | _          |                  | \$ 25,725,000.0               |
| Base Design Fee - AE                            | 6629      | 837        | .0765*F8         | \$ 1,967,962,5                |
| Add Services for Design AE                      | 6629      | A37        | .0765*F8         | \$ 1,967,962.5<br>\$ 85.750.0 |
| AE Reimbursable                                 | 6629      | R37        | .0055*F6         | \$ 13,475.0                   |
| AL NEMIDUI JUDIE                                | 0025      | Kaz        | .00033 F6        | \$ 13,475.0                   |
| Cost Estimating                                 | 6629      | C38        | TBD              | s -                           |
| Geotechnical                                    | 6629      | G38        | TBD 📣            | \$ .                          |
| Environmental                                   | 6629      | E38        | 77               | \$ .                          |
| Surveying                                       | 6629      | 538        | -0               | š -                           |
|   |           |            |                  |                               |
| FF&E Campus                                     | 6629      | 843        |                  | \$1,470,000.0                 |
| FF&E Contingency                                | 6629      | 48         | .1               | 147,000.0                     |
| Technology outside of CCL                       | 6629      | E          | TBL              | 5 .                           |
|   |           |            |                  |                               |
| Haz-Mat Abatement                               | 662       | 142        | 0 °F6            | \$ 1,286,250.0                |
| Haz-Mat Contingency                             | 6t        | 142        | .1°F17           | \$ 128,625.0                  |
| Haz-Mat Sample/Monitoring & Hazmat Design Fee   | 662.      | H38        | .02*F6           | \$ 490,000.0                  |
| Material Testing                                | 29        | M42        |                  |                               |
| Test & Balance                                  | 3         | T42        | .0068*F6         | \$ 166,600.0<br>\$ 183,750.0  |
| Roof Inspection / Consulting                    | 66.       | R38        | .0075*F6         |                               |
| Commissioning                                   | 5625      | C42        | .003*F6          | \$ 73,500.00<br>\$ 85,750.00  |
| RAS Review                                      | 529       | A38        | ESTABLISHED      | \$ 2,000.00                   |
| Permits & Fees                                  | 6629      | R42        | .0075*F6         | \$ 183,750.00                 |
| Moving Expenses                                 | 6629      | M41        | .01*F6           | \$ 245,000.0                  |
| Overtime-Cust of Support                        | 6629      | 042        | .003*F6          | \$ 73,500.0                   |
|   | 0025      |            | .003 10          | 7 73,300.01                   |
| Utility Moves tion                              | 6629      | U42        | TRD              | s .                           |
| JOC or Demolition Contracto                     | 6629      | 141        | TBD              | \$ -                          |
| JOC or Demolition                               | 6629      | C41        | TBD              | 5 -                           |
| Swing Space Contract                            | 6629      | S42        | TBD              | \$ -                          |
| Demolition Contractor                           | 6629      | D46        | TBD              | \$ -                          |
| Demolition Contractor Contingency               | 6629      | C46        | TBD              | \$ -                          |
|   |           |            |                  |                               |
| Printing / Miscellaneous Costs                  | FWISD     | P44        | FWISD Admin Cost | \$ -                          |
| Bid Advertisements                              | FWISD     | A44        | FWISD Admin Cost | \$ -                          |
| Communications                                  | FWISD     | C44        | FWISD Admin Cost |                               |
| Insurance Administration                        | FWISD     | 144        | FWISD Admin Cost | \$ -                          |
| Management Software                             | FWISD     | M44        | FWISD Admin Cost | \$ -                          |
| Safety Support                                  | FWISD     | 544        | FWISD Admin Cost | \$ -                          |
| Trust Account                                   | FWISD     | T44        | FWISD Admin Cost | \$ -                          |
| Total Project Cost (Sum of F thru X2)           |           |            |                  | \$ 32,327,912.50              |
| Owner Representative Fee                        | 6629      | RAR        | ESTABLISHED      | \$ 1,454,658,63               |
| Owner Representative Reimbursable               | 6629      | R4R        | TBD              | \$ 1,454,658.65               |
| Owner Representative Additional Services        | 6629      | A48        | TBD              | \$ -                          |
| Owner Representative Mobilization               | 6629      | M48        | ESTABLISHED      | \$ 19.077.80                  |
| FWISD Admin Cost                                | FWISD     | M48<br>B49 | ESTABLISHED      |                               |
| Contingency Holding Account                     | 6629      | H40        | ESTABLISHED      |                               |
|   | 0023      | 1140       | POIMBRIGHED      | \$ 924,941.93                 |

# **Program Scope**





\*Note: Scope Varies Per Site

# **Quick Start Projects**



# **PROJECTS**

\$304,358,831

# **QUICK START**

**Amon Carter Riverside Athletics** 

Amon Carter Riverside Fine Arts

**Arlington Heights Athletics** 

Benbrook MS/HS Athletics +

Baseball/Softball Fields

**Dunbar Athletics** 

Eastern Hills Athletics

North Side Mariachi Band

North Side Athletics

Paschal Athletics

**Poly Athletics** 

South Hill Athletics

Southwest Athletics

**Tanglewood Renovation** 

Waverly Park ES

Western Hills Athletics

Wyatt, OD Athletics


# RENOVATIONS/ ADDITIONS

# **NEW SCHOOLS**

New Elementary School YMLA







Locations for all projects in the 2017 Bond.

TRIMBLE TECHNICAL HIGH SCHOOL

Highlight Relevant Events.



\$700m \$350m


HEALTHY SPENDING. BETTER BONDS.

Your bonds should be spent well. That's why the Fort

mittee Meeting

# FINDING SUCCESS






# Bond Status/Schedule


TRIMBLE TECHNICAL HIGH SCHOOL


Highlight Recent + Current Projects

0.400


# **Communication Tools**








# **Communication Tools**







#### **2017 CIP Overview** Program Schedule – Phase 1 Fort Wort Contractor Select provides Architect • FF&E pricing thru Design Installation Design CSP, CMAR, Construction Move in **Procurement** Development Building or JOC Construction Dedication Contract **Documents** Award 2018 2019 2020 1st Quarter 2nd Quarter 3rd Ouarter 4th Quarter 1st Quarter 2nd Quarter 3rd Ouarter 4th Quarter 2nd Quarter 3rd Quarter 4th Qu **Task Name** Jan Feb Aug Sep Oct Nov Dec Jan Feb Mar Jul Aug Sep Oct Nov Dec Jan Feb Mar May Aug May May Jun ■ PHASE 1 SMALL PROJECTS DESIGN DESIGN **PROCUREMENT PROCUREMENT** CONSTRUCTION CONSTRUCTION MOVE IN MOVE IN ■ PHASE 1 LARGE PROJECTS DESIGN DESIGN **PROCUREMENT PROCUREMENT** CONSTRUCTION CONSTRUCTION MOVE IN MOVE IN A NEW SCHOOL PROJECTS DESIGN DESIGN **PROCUREMENT** PROCUREMENT CONSTRUCTION CONSTRUCTION MOVE IN MOVE IN Citizens' Oversight Committee Meeting

3/19/18

